BRUHAT BANGALORE MAHANAGARA PALIKE

NO: EE/P-YNK /W.O/ 01 /2019-20

Office of the Executive Engineer,
Project Division, BBMP,
Yelahanka Zone, Bangalore.
Date: 27/04/2019

To,
Sri.Vinay Kumar.G.B
(M/s Newzen Consultants)
No.13, 10th Main, 2nd Cross,
Jnanajyothi Nagar, Jnanabharathi Post,
Bangalore-560 056

WORK ORDER

Sub: **Consultancy Services for Project Management Consultancy for the work of** Improvements to Roads, Drains and Culverts at Varadarajaswamy Layout, Varadaraj anagara, Muniswamappa, Ramachandrapura, Kuvempunagara, Singapura Village, Gangammanagudi Surrounding Balaji Layout, Raghavendra Colony and Teachers Layout in Ward No.11

Ref: Your Agreement No: EE/P-YNK/AGR/ 01 /2019-20, Dated: 27/04/2019

* * * * *

The agreement executed by you in connection for the above work has been accepted by the competent authority. The above work is entrusted to you at an amount of **Rs. 2,90,000/- (Rupees Two Lakhs Ninety Thousand Only)** which includes of all applicable taxes

The Consultant shall perform the Services during the effective execution till the completion of the project and submission of the final bill. A copy of the agreement is here with enclosed for your reference.

Executive Engineer
Project Division, Yelahanka Zone,
BBMP, Bangalore.

Executive Engineer
Project Division, Yelahanka Zone,
BBMP, Bangalore.
BBMP, Bangalore-92

Copy to:

1. Copy submitted to Chief Engineer (Yelahanka) for kind information.
2. Copy submitted to Superintendent Engineer (Yelahanka) for kind information.
3. The AEE (Project -Yelahanka) for necessary action.
4. Office Copy.

NO:NC/PMC/YPD/W11/2019-20/VV

Date: 30-05-2019

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to Roads, Drains and Culverts at Varadarajaswamy Layout, Varadaraj anagara, Muniswamappa, Ramachandrapura, Kuvempunagara, Singapura Village, Gangammanagudi Surrounding Balaji Layout, Raghavendra Colony and Teachers Layout in Ward No.11

Item No	Description of work	Unit	Qty
1	Removing & Refixing stone slabs of drains and pointing in C.M (1:3) and as per Engineer in charge	sqm	1199.21
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the	Cum	599.22
3	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse	Cum	185.00
4	KSRB 5-14.1 : Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average	sqm	1595.96
5	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete and as per Engineer in charge	sqm	1198.80
6	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials,	Sqm	1495.76
7	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete, 10 cms thick and as per	Sqm	359.49
8	KSRB 5-8.2 : Providing two line dressing to granite stone slab / granite stone masonry as per specifications and as per Engineer in charge	sqm	359.49
9	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and	Nos	4439.00
10	KSRB 15-18.3 : Providing and applying enamel metal paint one coat (excluding priming coat) on previously painted steel or other metal surface brushing to give	sqm	898.88
11	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in	cum	1601.10
12	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM	Sqm	8012.00

A.E.E. (Project)

13	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt	Cum	553.50
14	KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse	cum	1276.80
15	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine	Cum	1201.80

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore.